

Date	Activity	A/E fees	
January 2018	Meeting with staff, board		
March 2018	BOMD approval for contractor, start development package	\$6,000.00	DP
May 2018	Start construction documents, order soils reports, continue development package, pre-design meetings with consultants, finalize selected steel building manufacturer, congregation meeting	\$13,000.00 \$6,000.00	CDs DP
June 2018	Continue construction documents, start contractor value engineering, begin kitchen consultant work, bids for monument signage, <b>SUBMIT DEVELOPMENT PACKAGE</b>	\$13,000.00	CDs
July 2018	Finish construction documents, receive final steel building design documents, <b>SUBMIT CONSTRUCTION DOCUMENTS</b>	\$13,000.00	CDS
August 2018	All documents in Pima County review, make corrections and resubmit	\$16,000.00	CDS
September 2018	<b>PERMITS ISSUED</b>		
October 2018	<b>CONSTRUCTION STARTS:</b> site work, foundations		
November 2018	Site work, foundation, utilities	\$2,000.00	CA
December 2018	Erect steel building, begin interior work, continue site work		
January 2019	Start exterior stone work, continue interior work	\$2,000.00	CA
February 2019	Continue interior work, begin finishes		
March 2019	Continue interior work, finishes, all mechanical installed		
April 2019	Finish all interior and exterior work	\$1,000.00	CA
May 2019	Finish all work, punch list		
June/July 2019	All work finished, occupancy permit issued, <b>FIRST SERVICE HELD</b>		

# POTENTIAL TIMELINE